

PROJECT		JOB NO.				
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE		: ACMV SERVICES	DRAWING NO :			
PRE- TESTING COMMISSIONING CHECKLIST (WATER COOLED CHILLED)						
Unit Designation :						
Unit Make :						
Model no.						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	General	Check that the equipment is clean, free of debris, and undamaged before commencing operations.				
2	Documents	Verify chiller tag, make, model, serial number, refrigerant and rated capacity.				
3	Documents	Verify approved CHW/CW schematics, plant sequence and manufacturer startup checklist.				
4	Installation	Check unit condition, supports, level, anchors, vibration isolation and service access.				
5	Installation	Check plant - room ventilation, access and specified refrigerant safety systems.				
6	CHW piping	Check evaporator connections, pipe sizing, routing, supports and flow direction.				
7	CW piping	Check condenser connections, pipe sizing, routing, supports and flow direction.				
8	Valves	Check isolation, balancing, bypass, check and motorized valve installation.				
9	Strainers	Check CHW and CW strainers, access and cleaning records.				
10	Water quality	Review CHW/CW pressure -test and flushing records.				
11	Water quality	Confirm systems filled, vented and treated; verify glycol concentration where specified.				
12	CHW system	Verify expansion vessel, pressurization/makeup system and system pressure.				
13	Vents & drains	Check evaporator/condenser vents and drain connections.				
14	Instrumentation	Verify thermometers, pressure gauges, flow meters and test points.				
15	Flow protection	Check CHW and CW flow -switch/flow -proof installation and settings.				
16	Insulation	Check evaporator/CHW insulation and vapour barriers where specified.				
17	Plant readiness	Confirm CHW and CW pumps are commissioned and required flow can be established.				
18	Plant readiness	Confirm cooling tower readiness, makeup supply and water treatment.				
19	Refrigerant	Verify refrigerant circuit condition, charge/leak-check records and relief arrangements with manufacturer.				
20	Lubrication	Verify compressor oil system, oil level and oil-pump readiness where applicable.				

21	Heaters	Verify oil/sump heater supply and required pre-energization time where fitted.				
22	Starter / drive	Check starter/VSD installation, cooling, cleanliness and parameters where fitted.				
23	Initial settings	Verify local control switch initial position and unit interface orientation/access.				
24	Test load	Confirm required cooling load and test conditions are available.				
25	Electrical	Verify panel, isolator, breaker and motor-protection ratings/settings.				
26	Electrical	Check cable insulation, glands, terminations and circuit identification with power isolated.				
27	Electrical	Verify protective earth and applicable protection test records.				
28	Controls	Check interlock, remote-control and BMS wiring and point identification.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			