

PROJECT		JOB NO.		
CONTRACTOR :				
SUB-CONTRACTOR : Winner Engineering Pte Ltd				
TRADE : ACMV SERVICES		DRAWING NO :		
PRE - TESTING COMMISSIONING CHECKLIST (ACMV+BMS)				
Unit Designation :				
Unit Make :				
Model no.				
Location :				
Serial no :				
S/N	Item Description	Status/ Value		Remarks
		Yes	No / NA	
1	Start/Stop Command			
2	Run Status			
3	Trip Status			
4	Auto/Manual Switch Mode Satus			
5	Mismatch Alarm Test			
6	Panel Power failure Status Test			
7	Mixed Air Temperature			
8	Low Speed Control and Feedback Test (If any)			
9	Medium Speed Control and Feedback Test (If any)			
10	High Speed Control and Feedback Test (If any)			
11	Suction Duct Air Static Pressure			
12	Discharge Duct Air Static Pressure			
13	VAV Dampers Position feedback			
14	VAV Damper Command (Open/Close/Modulate)			
15	M. Dampers Position feedback			
16	M. Damper Command (Open/Close/Modulate)			
17	Hardwired safety interlocks ensure the dampers (e.g., fire/smoke dampers open/ close)			
18	Interlock Status			
19	Smoke Detection			
20	Filter Status Alarms			
21	MV fan Air CO Level			
22	Schedule Control Test			
Comments to follow up Action :				

Installed & Tested By : _____
Sub-Contractor (Name & Signature) (Date & Time)

Inspected & Checked By : _____
Project In-Charge (Name & Signature) (Date & Time)

Witnessed & Accepted By _____
Consultant / RTO (Name & Signature) (Date & Time)