

PROJECT		JOB NO.		
CONTRACTOR :				
SUB-CONTRACTOR : Winner Engineering Pte Ltd				
TRADE		DRAWING NO :		
: ACMV SERVICES				
PRE - TESTING COMMISSIONING CHECKLIST (ACMV+BMS)				
Unit Designation :				
Unit Make :				
Model no.				
Location :				
Serial no :				
S/N	Item Description	Status/ Value		Remarks
		Yes	No / NA	
1	Start/Stop Command			
2	Run Status			
3	Trip Status			
4	Auto/Manual Switch Mode Satus			
5	Mismatch Alarm Test			
6	Panel Power failure Status Test			
7	Mixed Air Temperature			
8	Outside Air Temperature and Humidity			
9	Supply Air Temperature and Humidity			
10	Room Temperature Reading (°C)			
11	Room Humidity Reading (%RH)			
12	PIBCV or Modulating Valve Stimulation Test (SP High)			
13	PIBCV or Modulating Valve Stimulation Test (SP Low)			
14	Low Speed Control and Feedback Test (If any)			
15	Medium Speed Control and Feedback Test (If any)			
16	High Speed Control and Feedback Test (If any)			
17	Supply Duct Air Static Pressure			
18	Return Duct Air Static Pressure			
19	Chilled Water Supply temperature			
20	Chilled Water Return Temperature			
21	Chilled Water Flow Rate			
22	VAV Dampers Position feedback			
23	VAV Damper Command (Open/Close/Modulate)			
24	M. Dampers Position feedback			
25	M. Damper Command (Open/Close/Modulate)			
26	Hardwired safety interlocks ensure the dampers (e.g., fire/smoke dampers open/ close)			
27	Interlock Status			

28	Heater start / Stop Command (If any)			
29	Smoke Detection			
30	Filter Status Alarms			
31	Return Air CO2 Level			
32	Condensate Drain Overflow Alarm (if any)			
33	Schedule Control Test			

Comments to follow up Action :

Installed & Tested By : _____
 Sub-Contractor (Name & Signature) (Date & Time)

Inspected & Checked By : _____
 Project In-Charge (Name & Signature) (Date & Time)

Witnessed & Accepted By _____
 Consultant / RTO (Name & Signature) (Date & Time)