

PROJECT		JOB NO.				
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE		: ACMV SERVICES	DRAWING NO :			
PRE - TESTING COMMISSIONING CHECKLIST (COOLING TOWER)						
Unit Designation :						
Unit Make :						
Model no.						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	Documents	Verify tower/cell tag, make, model, serial number and approved design duty.				
2	Access	Check service access, platforms, ladders, guarding and access doors.				
3	Structure	Check tower base, anchors, bolts/nuts and supporting structure.				
4	Structure	Check casing panels, cross braces and joints.				
5	Internals	Check fill blocks and supports.				
6	Internals	Check drift eliminators and air-inlet louvers.				
7	Water distribution	Check distribution piping, spray nozzles or hot-water distribution basin.				
8	Basin	Check cold-water basin, outlet screen/strainer and accessible sump.				
9	Hygiene	Review tower cleaning, disinfection and water-treatment startup records.				
10	Pipework	Check CW flow/return and equalizer piping where fitted.				
11	Valves	Check isolation, balancing, check and motorized valves where fitted.				
12	Makeup	Check makeup-water supply, float/level valve and backflow protection as specified.				
13	Drainage	Check overflow, drain and bleed-off/blowdown connections.				
14	Level controls	Check basin low/high-level sensors and identification.				
15	Water treatment	Check dosing, conductivity measurement, sample points and controller installation where specified.				
16	Fan	Check fan blades, hub, fixings and blade pitch where adjustable.				
17	Fan	Check fan-to-cylinder clearance and free rotation with power isolated.				
18	Drive	Check pulley alignment, belt condition/tension and guards if belt-driven.				
19	Drive	Check gearbox/coupling, bearings and lubrication where fitted.				
20	Vibration	Check motor/fan supports, isolators and vibration switch where fitted.				
21	Instrumentation	Check entering/leaving water-temperature sensors and flow measurement provisions.				
22	Drive controls	Check starter/VSD parameters and speed restrictions where fitted.				

23	Electrical	Verify panel, isolator, breaker and motor-protection ratings/settings.				
24	Electrical	Check cable insulation, glands, terminations and circuit identification with power isolated.				
25	Electrical	Verify protective earth and applicable protection test records.				
26	Controls	Check interlock, remote-control and BMS wiring and point identification.				
27	Readiness	Verify test instruments, approved procedure and pre-start defect clearance.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			