

PROJECT				JOB NO.		
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE		: ACMV SERVICES		DRAWING NO :		
PRE- TESTING COMMISSIONING CHECKLIST (FAN COIL UNIT)						
Unit Designation :						
Unit Make :						
Model no :						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	Documents	Verify FCU tag, manufacturer, model and serial number against the approved equipment schedule.				
2	Documents	Verify FCU, diffuser, VCD and pipe locations against approved drawings and schematics.				
3	Documents	Verify updated as-built layout and water-pipe schematic reflect the installation.				
4	Access	Check service access to fan, motor, coil, filter, valves, strainer, drain pan and electrical isolator.				
5	Installation	Check FCU cleanliness, condition and removal of construction debris.				
6	Installation	Check supports, hangers, fixings, level and vibration isolators.				
7	Installation	Remove shipping restraints where fitted.				
8	Installation	Check casing, access panels, seals and internal/external insulation.				
9	Airside	Check ductwork, return-air box and fresh-air connection are complete where fitted.				
10	Airside	Check flexible duct and FCU-to-duct connections.				
11	Airside	Check duct, FCU, isolator and panel identification labels.				
12	Airside	Check filters, filter access, orientation and sealing.				
13	Airside	Check grilles, diffusers and return-air paths.				
14	Airside	Check manual volume-control dampers and commissioning positions.				
15	Airside	Check fire dampers and access panels where fitted.				
16	Airside	Check motorized dampers, NRDs and VAV boxes where fitted.				
17	Coil & water	Check cooling coil cleanliness, fin condition and visible leakage.				
18	Coil & water	Check CHW supply/return connections and direction labels.				
19	Coil & water	Check CHW pipe supports, insulation and vapour sealing.				
20	Coil & water	Check valves, strainers, air vents, drains and measurement points.				
21	Coil & water	Check control valve and actuator installation.				
22	Coil & water	Review water-side pressure-test, flushing and venting records before operation.				
23	Drainage	Check condensate pan, outlet and cleanliness.				
24	Drainage	Check drain pipe size, slope, supports, trap and termination.				
25	Drainage	Verify primary/secondary drains and duty/standby drain arrangement where specified.				
26	Drainage	Perform pre-start water-pour test of primary and secondary drain paths.				
27	Fan & motor	Check blower wheel, housing, motor and bearing condition with power isolated.				
28	Fan & motor	Check belts, pulleys, alignment, tension and guards if belt-driven.				
29	Electrical	Check panel/LMCP circuit arrangement, breaker ratings and motor protection settings.				
30	Electrical	Check cable condition, terminations, glands and terminal labels with power isolated.				

31	Electrical	Verify earthing continuity and insulation-resistance test records.				
32	Electrical	Verify applicable breaker, residual-current and earth-fault protection test records.				
33	Controls	Check thermostat/sensor mounting location and control wiring.				
34	Readiness	Verify test instrument calibration, test procedure and outstanding pre-start defects.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			