

PROJECT				JOB NO.		
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE		: ACMV SERVICES			DRAWING NO :	
PRE- TESTING COMMISSIONING CHECKLIST (AHU/FCU - VRV UNIT / VRF UNIT)						
Unit Designation :						
Unit Make :						
Model no :						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	Documents	Verify equipment tags, model, serial number, refrigerant and electrical ratings.				
2	Documents	Check approved drawings, wiring diagrams, design duties and manufacturer installation instructions.				
3	Installation	Inspect indoor/outdoor casings, coils, fins, fan and motor for damage and debris.				
4	Installation	Check mounting, supports, fixings, level and vibration isolation.				
5	Access	Check service access, outdoor clearances and discharge-air path.				
6	Airside	Check filters, panels, seals and unit insulation.				
7	Fan & motor	Check fan wheel movement, bearings and guards with power isolated.				
8	Refrigerant	Check pipe sizes, material, routing, supports, length and elevation difference.				
9	Refrigerant	Review refrigerant joint installation and nitrogen-purge brazing records where applicable.				
10	Refrigerant	Review pressure/leak- test record before evacuation and charging.				
11	Refrigerant	Review evacuation, dehydration and vacuum-hold test record after leak testing.				
12	Refrigerant	Verify refrigerant type and documented charge calculation / weighed additional charge.				
13	Refrigerant	Verify service-valve positions, caps and final joint leak check.				
14	Refrigerant	Check refrigerant pipe insulation, vapour seals and identification.				
15	Drainage	Check drain pan, pipe size, gradient, supports, trap and termination.				
16	Drainage	Perform water-pour test of drain path; check secondary drain where fitted.				
17	Drainage	Check condensate pump, float switch and overflow control installation where fitted.				
18	Electrical	Check isolator, breaker, cable sizing and protection settings against approved diagram.				
19	Electrical	Check cable condition, glands and terminations with power isolated.				
20	Electrical	Review earthing continuity and insulation-resistance test records.				

21	Electrical	Review applicable electrical protection test records.				
22	Controls	Check controller, sensor and indoor/outdoor communication wiring.				
23	Readiness	Confirm supply availability, required pre-energization period and startup readiness.				
24	System design	Verify indoor/outdoor combination, connected capacity and refrigerant circuit schedule.				
25	DX AHU	Verify AHU coil, expansion-valve kit, interface controller and sensors where used.				
26	Refrigerant	Check branch joints, headers and branch-selector boxes where fitted.				
27	Airside	Check duct routing, supports, flexible joints, diffusers and return/fresh-air paths where fitted.				
28	Airside	Check VCDs, NRDs, motorized/fire dampers and VAV terminals where fitted.				
29	Controls	Verify unit addressing, central controller / BMS mapping and AHU interlock wiring.				
30	Refrigerant safety	Verify required room-volume/charge assessment and any refrigerant detection or mitigation provisions.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			