

PROJECT:				JOB NO.			
CONTRACTOR :							
SUB-CONTRACTOR : Winner Engineering Pte Ltd							
TRADE : ACMV SERVICES				DRAWING NO :			
FUNCTIONAL- TESTING COMMISSIONING CHECKLIST (FCU - SPLIT UNIT)							
Unit Designation :							
Unit Make :							
Model no.							
Location :							
Serial no :							
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks	
			Yes	No	NA		
1	General	Check that the equipment is clean, free of debris, and undamaged before commencing operations.					
2	Documents	Verify chiller tag, make, model, serial number, refrigerant and rated capacity.					
3	Electrical	Record supply voltage and applicable phase sequence / balance.					
4	Startup	Perform manufacturer commissioning/test-run procedure and record fault history.					
5	Fan & motor	Verify indoor/outdoor fan operation, rotation and available speed settings.					
6	Electrical	Record unit/compressor/fan operating current as accessible under the approved test procedure.					
7	Mechanical	Check noise, vibration, mountings and casing during operation.					
8	Controls	Test local/remote Start, Stop, Auto and provided controller functions.					
9	Controls	Test setpoint changes and sensor readings against calibrated instruments.					
10	Controls	Verify thermostat demand, compressor modulation/cycling and restart delay.					
11	Cooling	Record outdoor ambient, room/return air and supply/off-coil temperatures at stable cooling duty.					
12	Refrigerant	Record available service-tool pressures, temperatures and operating data as required by the manufacturer.					
13	Heating	Test heating, changeover and applicable defrost function if a heat-pump unit.					
14	Drainage	Check drainage during operation at required fan speeds and cooling duty.					
15	Drainage	Test condensate pump and high-level alarm/shutdown where fitted.					
16	Safety	Test applicable safety inputs and fault indications by approved simulation/service procedure.					
17	Controls	Test power-restoration behaviour and retained settings using an approved controlled test.					
18	Airside	Check air distribution and accessible casing/duct joints during operation.					
19	Airflow	Measure total/outlet airflow and external static pressure for ducted split units where specified.					
20	Environment	Verify room temperature, specified RH and any provided fresh-air quantity.					
21	Controls	Test central/BMS interface, schedules and operating priority where fitted.					
22	Interlocks	Test applicable fire shutdown, condensate and refrigerant-detection interfaces.					

23	Completion	Record final setpoints, operating mode, schedules and controller settings.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:	WITNESSED BY	INSPECTED BY
NAME		
DESIGNATION :		
COMPANY :		
SIGNATURE :		
DATE :		