

PROJECT				JOB NO.			
CONTRACTOR :							
SUB-CONTRACTOR : Winner Engineering Pte Ltd							
TRADE		: ACMV SERVICES			DRAWING NO :		
PRE - TESTING COMMISSIONING CHECKLIST (SPLIT FCU UNIT)							
Unit Designation :							
Unit Make :							
Model no :							
Location :							
Serial no :							
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks	
			Yes	No	NA		
1	Documents	Verify equipment tags, model, serial number, refrigerant and electrical ratings.					
2	Documents	Check approved drawings, wiring diagrams, design duties and manufacturer installation instructions.					
3	Installation	Inspect indoor/outdoor casings, coils, fins, fan and motor for damage and debris.					
4	Installation	Check mounting, supports, fixings, level and vibration isolation.					
5	Access	Check service access, outdoor clearances and discharge-air path.					
6	Airside	Check filters, panels, seals and unit insulation.					
7	Fan & motor	Check fan wheel movement, bearings and guards with power isolated.					
8	Refrigerant	Check pipe sizes, material, routing, supports, length and elevation difference.					
9	Refrigerant	Review refrigerant joint installation and nitrogen-purge brazing records where applicable.					
10	Refrigerant	Review pressure/leak-test record before evacuation and charging.					
11	Refrigerant	Review evacuation, dehydration and vacuum-hold test record after leak testing.					
12	Refrigerant	Verify refrigerant type and documented charge calculation / weighed additional charge.					
13	Refrigerant	Verify service-valve positions, caps and final joint leak check.					
14	Refrigerant	Check refrigerant pipe insulation, vapour seals and identification.					
15	Drainage	Check drain pan, pipe size, gradient, supports, trap and termination.					
16	Drainage	Perform water-pour test of drain path; check secondary drain where fitted.					
17	Drainage	Check condensate pump, float switch and overflow control installation where fitted.					
18	Electrical	Check isolator, breaker, cable sizing and protection settings against approved diagram.					
19	Electrical	Check cable condition, glands and terminations with power isolated.					
20	Electrical	Review earthing continuity and insulation-resistance test records.					
21	Electrical	Review applicable electrical protection test records.					
22	Controls	Check controller, sensor and indoor/outdoor communication wiring.					
23	Readiness	Confirm supply availability, required pre-energization period and startup readiness.					

24	System design	Verify approved indoor/outdoor model combination and pipe connection pairing.				
25	Airside	Check ductwork, flexible connections, grilles and dampers for ducted split units.				
26	Controls	Verify remote controller batteries, receiver, wired controller and optional interface installation.				
27	Refrigerant safety	Verify required installation-room/charge limits and any specified detection or mitigation provisions.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			