

PROJECT				JOB NO.			
CONTRACTOR :							
SUB-CONTRACTOR : Winner Engineering Pte Ltd							
TRADE		: ACMV SERVICES		DRAWING NO :			
TESTING COMMISSIONING CHECKLIST (Pipe Flushing)							
Unit Designation :							
Unit Make :							
Model no :							
Location :							
Serial no :							
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks	
			Yes	No	NA		
1	Documents	Confirm approved flushing method, risk assessment, zoning diagram and acceptance criteria.					
2	Pressure test	Review completed hydrostatic test and inspection records.					
3	Isolation	Verify chillers, coils, control valves, meters and sensitive equipment protection/bypasses.					
4	Valves	Check valve lineup for each flushing zone and branch.					
6	Strainers	Verify temporary strainers/screens and accessible cleaning points.					
7	Temporary works	Inspect flushing pump, hoses, bypasses, restraints and connections.					
8	Water supply	Confirm approved fill/makeup source, backflow protection and supply capacity.					
9	Discharge	Verify drain route, collection capacity and disposal arrangement.					
10	Instrumentation	Verify calibrated flow, pressure and water -quality instruments.					
11	Treatment	Confirm specialist cleaning/treatment plan and chemical compatibility where required.					
12	Readiness	Fill and vent the selected circuit; check pump priming.					
13	Startup	Start flushing pump; verify rotation, circulation and leakage.					
14	Flow	Measure flushing flow and confirm achieved velocity in each zone/branch.					
15	Coverage	Flush every planned main, riser, branch and applicable terminal connection.					
16	Displacement	Perform approved feed -and- bleed or other flushing sequence.					
17	Monitoring	Record supply and system -water appearance, pH and other specified parameters.					
18	Strainers	Stop and isolate safely for strainer inspection/cleaning as required.					
19	Chemical cleaning	Carry out chemical cleaning, circulation and rinsing where specified.					
20	Water quality	Measure turbidity and compare with supply/background water as specified.					
21	Sampling	Take representative labelled samples at specified points for laboratory testing.					
22	Completion	Complete final strainer cleaning and approved drain/refill sequence.					
23	Treatment	Dose final inhibitor and other specified treatment under specialist control.					
24	Reinstatement	Remove temporary bypasses/screens; reinstate equipment, strainers and valves.					
25	Circulation	Vent and circulate treated water; verify final leaks, pressure and preservation arrangements.					
26	Handover	Submit zone flow log, water -quality/lab reports and signed flushing acceptance.					
Comments to follow up Action : 							
Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.							
CHECKED BY:		WITNESSED BY		INSPECTED BY			
NAME							
DESIGNATION :							
COMPANY :							
SIGNATURE :							
DATE :							