

PROJECT:	MOS Ref No:	MOS/ACMV/WEPL/ CWFCU-01
	Revision No:	01
	Total No. of Page	

METHOD OF STATEMENT FOR AIR CONDITIONING & MECHANICAL VENTILATION (ACMV) SYSTEM TESTING, COMMISSIONING, AND AIR BALANCING

CHILLED WATER CEILING CASSETTE & WALL MOUNTED UNIT (FCU) SYSTEM AIR BALANCING PROCEDURE

Prepared BY: _____
Subcontractor (Name & Signature) (Date)

Checked BY: _____
Project(M&E) (Name & Signature) (Date)
In- Charge

Approval BY: _____
Consultant (Name & Signature) (Date)

Section No.	Contents	Page No
1.0	Objective-----	3
2.0	Scope of Work -----	3
3.0	References-----	3
4.0	Responsibility-----	3
5.0	Preparation & Equipment Require -----	4
6.0	Pre-Requisites-----	4
6.1	Step-By-Step Balancing Procedure-----	4
7.0	<i>Step 1: Initial System Start-up and Verification</i>	5
	<i>Step 2: Air-Side Balancing</i>	5
8.0	Room Temperature	6
8.0	Control & Operation-----	6
8.1	Local Control Functional Test ("Hand" Mode) -----	6
8.2	Status Indication-----	7
9.0	Commissioning With BMS	7
10.0	Documents Handover-----	7
11.0	Safety & Health-----	8
12.0	Appendix	
12.1	<i>Approved Plan Drawing-----</i>	
12.2	<i>Flowchart -----</i>	
12.3	<i>Sample Inspection Test Form-----</i>	
12.4	<i>Testing equipment calibration certificate-----</i>	

1.0 Objective

This document outlines the systematic procedure for the testing, commissioning, and air balancing of the Air Conditioning and Mechanical Ventilation (ACMV) system. The primary goal is to verify and document that the ACMV system and its components are installed, operating, and performing in accordance with the project design specifications, and relevant Project Standards. This process ensures the system provides the intended indoor environmental quality, thermal comfort, and energy efficiency.

2.0 Scope

1. Wall-Mounted Chilled Water FCUs.
2. Ceiling Cassette Chilled Water FCUs.
3. Associated chilled water piping, strainers, and control/balancing valves.
4. Local controls (typically a wireless IR remote).

3.0 References

1. Project-Specific Approved Shop Drawings, Technical Specifications, and Equipment Schedules.
2. CHWP System Manufacturer's Installation.
3. **Workplace Safety and Health Act (WSH Act)** and subsidiary legislation.

4.0 Responsibilities

1. **Project Manager:** Overall responsibility for the successful execution of the project, ensuring all resources are available.
2. **Site Engineer:** To provide technical guidance, review and approve the method statement and test reports. To witness and verify the testing and commissioning process.
3. **Commissioning Coordinator:** To plan, coordinate, and execute all testing and commissioning activities. To ensure that all procedures are followed and documented.
4. **ACMV Technicians:** To carry out the installation, pre-commissioning checks, and testing and commissioning works under the supervision of the Commissioning Site Engineer.
5. **BMS Controls Contractor:** To be present during the testing of control systems and to make any necessary adjustments to the BMS.
6. **Safety Personal:** To ensure that all on-site activities comply with the WSH Act and project-specific safety requirements.

5.0 Preparation / Equipment Required

1. Submission and approval of this method statement.
2. Ensure the Calibrated air capture hood is assembled correctly with the appropriate skirt size (e.g., 600mm x 600mm, 1200mm x 600mm) that matches the nominal size of the diffuser or grille being tested.
3. Calibrated Multi-function Meter (e.g., TSI VelociCalc 9600 series or equivalent)
4. Static Pressure Probe (with side-sensing ports)
5. Flexible, color-coded tubing
6. Multi Clamp Meter
7. Vane Anemometer or HOT wire Anemometer
8. **Risk Assessment** for this activity has been approved, and a **Permit-to-Work (PTW)** has been issued if required.
9. Drill with appropriate bit size (if test ports are not pre-installed)
10. Duct plugs or high-quality aluminium foil tape
11. Safe access equipment (e.g., ladder, mobile scaffold, scissor lift if necessary)
12. Appropriate hand tools (e.g., Manifold Gauge, VCD adjustment tools, Allen keys).
13. Laminated, Warning Signs.
14. Appropriate Personal Protective Equipment (PPE): Safety helmets, safety glasses, gloves, safety footwear.
15. Full-body harnesses and lanyards for any work at height.
16. Approval Drawings and Air Balancing Test Sheets for data recording.

 Air Capture Hood Instruments	 Vane Anemometer	 Multi-function Anemometer
 Multi Clamp Meter	 PPE	 Ladder

(This section in the final report would include clear, dated photographs of the specific calibrated instruments used on-site, showing their serial numbers and calibration stickers.)

6.0 Pre-Requisites

1. All pre-commissioning checks are complete (e.g., CWP Pipe installed).
2. The FCU cooling coils are clean.
3. The Building Management System (BMS) is capable of commanding the FCU to start or Start the FCU fan system from the starter panel (LCP)Manually
4. The chilled water system has been flushed, and pumps are running, providing water at the design temperature.
5. FCU strainers are clean; all piping isolation valves are open.
6. The FCU is electrically powered ON and filter to be installed.
7. Calibrated testing equipment and air balancing test sheets are ready.

Step 1: Initial System Start-up and Verification

1. Start the FCU fan system from the starter panel (LCP)Manually or BMS.
2. Visually and audibly inspect the FCU for any abnormal noise, vibration, or operational issues.
3. Confirm the fan is rotating in the correct direction as indicated by the manufacturer.
4. Ensure chilled water is circulating through the cooling coil and control valves are operational.

7.0 Step-by-Step Balancing Procedure

7.1 Phase A: Air-Side Balancing

1. **Set Fan Speed:** On the unit's remote controller, set the fan to the speed specified in the design schedule.
2. **For Ceiling Cassette Units:** Using a calibrated **Air Capture Hood** with the correct skirt size (600x600 or 1200 x600), place the hood firmly against the ceiling, sealing around the cassette's fascia panel. The instrument will provide a direct, total volumetric airflow reading (Cmh).
3. **For Wall-Mounted Units:** Use a calibrated **Vane Anemometer**. Perform a detailed traverse across the supply air louver, taking multiple velocity readings in a grid pattern. Calculate the average velocity (m/s).
4. **Calculate Airflow:** Use the formula: **Calculate Airflow:** Calculate the volumetric airflow using the formula:
 - **Airflow (CMH) = Average Velocity (m/s) × Free Area × 3600**

5. **Compare & Adjust:** Compare the calculated airflow with the design airflow. If incorrect, select the appropriate fan speed on the remote to match the design value within tolerance (+/- 10%).
6. **Verify Louver Operation:** Activate the "Swing" function to confirm the louver operates smoothly.
7. **Record Airflow:** Record the final fan speed and calculated airflow.

8.0 Room Temperature

1. **Setup Equipment:** Attach the appropriate temperature and RH probe to the multi-function meter.
2. **Position Probe:** Hold the probe in the centre of the room, away from direct sunlight, supply air diffusers, or heat-generating equipment to get a representative ambient reading.
3. **Record Readings:** Allow the readings to stabilize for a few minutes. Record the room temperature (°C) Verify these readings are within the comfort criteria specified in SS 553 and SS 554.

9.0 Local Control & Operation

The LCP provides the essential means to operate the equipment under different scenarios, typically managed by a **Hand-Off-Auto (H-O-A)** selector switch:

9.1 Local Control Functional Test ("Hand" Mode)

1. Turn the H-O-A selector switch on the LCP front panel to **"HAND"**.
2. Press the local "START" button.
 - **Verification:** The fan/motor should start and run. The "RUN" indicator lamp should illuminate.
3. Using a clamp-on ammeter, measure the running current on all three phases at the motor terminals or VSD output. The readings should be balanced and not exceed the motor's Full Load Ampere (FLA) rating. Record these initial readings.
4. Press the local "STOP" button.
 - **Verification:** The fan/motor should stop. The "RUN" lamp should extinguish.
5. While the motor is running in "HAND" mode, press the **Emergency Stop** button.
 - **Verification:** The motor must stop immediately. The LCP may show a "TRIP" or "FAULT" status.
6. **Testing and Commissioning:** Verifying motor rotation and initial performance.
7. Reset the E-Stop and any fault on the panel before proceeding. If available

9.2 Status Indication

The LCP provides immediate, at-a-glance visual feedback on the equipment's status via indicator lamps on the panel door:

1. **RUN / ON Light (Typically Green):** Indicates that the motor is energized and running.
2. **STOP / OFF Light (Typically Red):** Indicates that the motor is stopped.
3. **TRIP / FAULT Light (Typically Amber/Yellow):** Indicates that the equipment has stopped due to a protective device tripping (e.g., motor overload, phase failure), alerting technicians to a problem.

10.0 Commissioning With BMS

1. **Point-to-Point Verification:** Verify all status points (Run, Fault/Trip) and command points (Start/Stop, Speed Control) from the LCP are correctly wired and appear on the BMS graphic.
2. **Remote Command Test:** Place the fan's LCP selector switch in **"AUTO"** mode.
 - Send a "Start" command from the BMS and verify the fan starts.
 - Send a "Stop" command and verify the fan stops.
3. **Status Feedback Test:**
 - While the fan is running, verify the "Run Status" on the BMS is "ON" or "Running."
 - Manually trip the motor's overload relay at the LCP. Verify the fan stops and the "Fault" or "Trip" status appears on the BMS. Reset the fault.
4. **VSD Speed Control:** If applicable, send a speed control signal (e.g., 50%) from the BMS and verify the VSD's output frequency changes accordingly.

10.1 Functional Testing

Perform a final functional test by running the system under its normal automated control sequence for to ensure stable and reliable operation without nuisance tripping.

11.0 Documentation and Handover

1. Throughout the process, record all readings, observations, and test results on the Commissioning Test Sheet for the system.
2. Any failures, discrepancies, or non-conformities shall be recorded on a "Punch List" for rectification.
3. Upon successful completion of all tests, the Commissioning Engineer and Supervisor will sign the test sheet, confirming the System is safe and fully functional.
4. The completed and signed documentation will be included in the final Testing & Commissioning report for handover.


5. Compile the report for submission and verification with Maincon M&E / RTO or Consultant.

12.0 Health and Safety

All work will be carried out in strict adherence to the project's Health, Safety, and Environment (HSE) plan and the WSH Act. Key safety measures include:

1. All personnel will wear the appropriate Personal Protective Equipment (PPE).
2. Lock-out/Tag-out (LOTO) procedures will be implemented before any work is carried out on energized equipment.
3. Safe access will be ensured for all work areas, especially at heights.
4. Good housekeeping will be maintained at all times.

13.0 APPENDIX



OPERATION DATA FOR FAN COIL UNITS			
PROJECT NAME			
LOCATION		EQUIPMENT DESIGNATION	
AREA SERVED		EQUIPMENT MODEL	
SYSTEM		MANUFACTURER	
S/No	DESCRIPTION	UNIT	TECHNICAL DATA
1	Total cooling capacity	kW	
2	Air flow	CMH	
3	External static pressure	Pa	
4	Type of Motor / Motor	kW/RPM	
5	Power supply	V/P/Hz	

S/No	DESCRIPTION	UNIT	MEASURED DATA
1	Air on coil temperature (DB/WB)	°C	
2	Air off coil temperature (DB/WB)	°C	
3	Thermal Overload Range / Setting (A)	A	
4	Fan Starting Current	Amp	
5	Fan Running Current	Amp	
6	VSD Running Hz	Hz	
7	Supply air flow	CMH	
8	Return/Fresh Air Flow	CMH	
9	External static pressure	Pa	
10	Others		

Comments: (If there is no additional comments enter NONE)
--

Tested By		Witnessed By	Verified By
Signature			
Name			
Designation			
Company			
Date			

AIR BALANCING TEST REPORT			
PROJECT NAME			
LOCATION		MANUFACTURER	
AREA SERVED		EQUIPMENT MODEL	
SYSTEM		EQUIPMENT DESIGNATION	

S/No	Room Designation	Grille Size	Design Air Flow (CMH)	Actual Air Flow		Remarks
				M/S	CMH	
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						

Comments: (If there is no additional comments enter NONE)

Tested By		Witnessed By	Verified By
Signature			
Name			
Designation			
Company			
Date			



GRACECAL PTE LTD (GST Reg No: 201611630E)

31 Woodlands Close #02-05 Woodlands Horizon Singapore 737855
Tel: (65) 6742 3850 | Fax: (65) 6742 3849 | Email: sales@gracecal.com
Website: www.gracecal.com

CALIBRATION CERTIFICATE

CLIENT : **WINNER ENGINEERING PTE LTD**
18 Woodlands Industrial Park E1
Singapore 757738

CERTIFICATE NO : GCC241442
ISSUE DATE : 06-SEP-2024

INSTRUMENT : **MULTI FUNCTION ANEMOMETER**
MAKE : TSI
MODEL NO. : TA465-P-NB
PART NO. : ---
SERIAL NO. : TA4652029012

WORKS ORDER NO : GWO241601
DATE RECEIVED : 02-SEP-2024

DATE CALIBRATED : 06-SEP-2024
DUE DATE : 06-SEP-2025

AMBIENT TEMPERATURE:
(23 ± 5) °C
RELATIVE HUMIDITY:
(55 ± 10) % r.h.

RANGE : -----
GRADUATION : -----
(TAG NO.) : -----
PAGE : 1 of 2
STATUS : AS FOUND

The described instrument has been calibrated at Laboratory under the ambient conditions stated above.

This certificate provides traceability of measurement to the International System of Units (SI) and/or to units of measurement realized at the National Metrology Centre (NMC), Singapore or other recognized national metrology institutes.

The Instrument was calibrated by comparison with laboratory calibration testing equipment.

1. Gas Deadweight Pressure Tester S/N: 558735

Calibration Method

Calibration Method is in accordance with ISO/IEC 17025. The calibration method was carried out according to Technical Calibration Procedure AS-TM-M03 as a guide.

Calibration Results

1. The results of calibration are given on the attached calibration data sheet(s).
2. The expanded uncertainty of measurement associated with the calibration is estimated at a confidence level of approximately 95% with a coverage factor of k=2.00.
3. The user should determine the suitability of the instrument for its intended use.

Calibrated By:

PREM

ID: 748656

Approved By:

KUMAR

ID: 748670





GRACECAL PTE LTD (GST Reg No: 201611630E)

31 Woodlands Close #02-05 Woodlands Horizon Singapore 737855
Tel: (65) 6742 3850 | Fax: (65) 6742 3849 | Email: sales@gracecal.com
Website: www.gracecal.com

CALIBRATION CERTIFICATE

CERTIFICATE NO : GCC241442
ISSUED DATE : 06-SEP-2024

WORKS ORDER NO : GWO241601
PAGE : 2 of 2

APPLIED ACTUAL VALUE (Pa)	MEAN INSTRUMENT READING (Pa)					
	Before Adj.	Ascending After Adj.	Error	Before Adj.	Descending After Adj.	Error
Pressure Measurement						
0.00	0.1	---	-0.10	0.0	---	0.00
50.46	50.7	---	-0.24	50.7	---	-0.24
477.53	477.8	---	-0.27	477.8	---	-0.27
916.92	917.2	---	-0.28	917.2	---	-0.28