

PROJECT			JOB NO.			
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE	: ACMV SERVICES			DRAWING NO :		
PRE- TESTING COMMISSIONING CHECKLIST (DUCT LEAK)						
Unit Designation :						
Unit Make :						
Model no :						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	Documents	Confirm approved method, test standard/edition, scope and duct section drawing.				
2	Criteria	Confirm duct pressure rating, test pressure and positive/negative test direction.				
3	Criteria	Determine tested duct surface area and allowable leakage for the selected standard.				
4	Construction	Inspect joints, seams, flanges, gaskets and sealant curing.				
5	Supports	Inspect duct condition, supports, access panels and fixing security.				
6	Isolation	Blank all boundary openings; secure temporary blanks and test connections.				
7	Dampers	Check internal damper positions and test-section isolation.				
8	Instruments	Remove or isolate sensitive sensors/meters and excluded equipment as specified.				
9	Test rig	Check calibrated leakage tester, pressure gauge, hoses and measuring devices.				
10	Test rig	Check test-rig connections, zero and rig leakage allowance.				
11	Safety	Verify safe access, barriers, toolbox briefing and electrical condition of blower.				
12	Readiness	Complete joint walk-down and obtain clearance to pressurize.				
13	Startup	Run test blower and increase pressure gradually in the specified direction.				
14	Stabilization	Stabilize the section at specified test pressure.				
15	Measurement	Measure leakage airflow at stabilized pressure.				
16	Calculation	Calculate total allowable leakage for the tested area and selected standard.				
17	Acceptance	Compare measured leakage with allowable total leakage.				
18	Inspection	Inspect for leakage locations and abnormal duct/blank movement during test.				

19	Repair	Depressurize and repair failed joints or defective permanent sealing.				
20	Retest	Repeat the pressure/leakage test after repairs where necessary.				
21	Coverage	Verify all specified sections and any required additional testing are complete.				
22	Reinstatement	Stop blower, confirm zero pressure, remove blanks and reinstate instruments/dampers.				
23	Handover	Submit signed pressure/leakage report, area calculations and marked-up section drawings.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			