

PROJECT				JOB NO.			
CONTRACTOR :							
SUB-CONTRACTOR : Winner Engineering Pte Ltd							
TRADE		: ACMV SERVICES			DRAWING NO :		
PRE- TESTING COMMISSIONING CHECKLIST (PUMP)							
Unit Designation :							
Unit Make :							
Model no.							
Location :							
Serial no :							
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks	
			Yes	No	NA		
1	Documents	Verify CHW pump tag, make, model, serial number, motor rating and design duty.					
2	Documents	Check approved pipe schematic, layout and pumping/control arrangement.					
3	Access	Check service access to pump, motor, coupling, seals, strainer and isolator.					
4	Mounting	Check foundation, baseplate, grout, anchors and hold-down bolts where applicable.					
5	Alignment	Check pump/motor alignment after final pipe connection where applicable.					
6	Mechanical	Check free shaft rotation, bearings and lubrication with power isolated.					
7	Guarding	Check coupling, drive and safety guards.					
8	Seals	Check mechanical seal/gland and seal flush arrangement where applicable.					
9	Pipework	Check suction/discharge pipe sizing, direction and independent supports.					
10	Pipework	Check flexible connectors/isolators where specified.					
11	Valves	Check isolation, balancing/control valves and non-return valve direction.					
12	Strainer	Check suction strainer and cleaning access.					
13	Testing	Review pipe pressure-test and flushing records.					
14	Fluid	Confirm treated water/glycol specification where applicable.					
15	Priming	Confirm pump casing and suction line fully filled, primed and vented.					
16	Pressure	Verify expansion/pressurization system readiness and required suction conditions.					
17	Vents & drains	Check vents, drain plugs and connections.					
18	Instruments	Check suction/discharge gauges, thermometers and flow measurement provisions.					

19	DP controls	Check differential -pressure sensor and impulse tubing where used for speed control.				
20	Insulation	Check CHW pipe/pump insulation and vapour barriers where specified.				
21	Drive controls	Check starter/VSD motor data, speed limits and bypass installation where provided.				
22	Electrical	Verify panel, isolator, breaker and motor -protection ratings/settings.				
23	Electrical	Check cable insulation, glands, terminations and circuit identification with power isolated.				
24	Electrical	Verify protective earth and applicable protection test records.				
25	Controls	Check interlock, remote-control and BMS wiring and point identification.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			