

PROJECT				JOB NO.			
CONTRACTOR :							
SUB-CONTRACTOR : Winner Engineering Pte Ltd							
TRADE		: ACMV SERVICES			DRAWING NO :		
PRE- TESTING COMMISSIONING CHECKLIST (AHU / PAHU)							
Unit Designation :							
Unit Make :							
Model no :							
Location :							
Serial no :							
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside)			Remarks	
			Yes	No	NA		
1	Documents & identification	Verify AHU equipment ID, manufacturer, model, serial number and nameplate data.					
2	Documents & identification	Verify approved shop drawings, schematics, method statement and equipment schedule are available.					
3	Documents & identification	Verify AHU location, orientation, access and service clearances.					
4	Documents & identification	Verify duct routing and connections against approved drawings.					
5	General installation	Check AHU and AHU room are clean, dry, free of debris and undamaged.					
6	General installation	Check floor waterproofing, housekeeping plinth and surrounding finishes.					
7	General installation	Check casing, access doors, panels, gaskets and locks.					
8	General installation	Check internal and external AHU insulation, including vapour sealing.					
9	General installation	Check base frame, supports, spring/rubber isolators and hold-down bolts.					
10	General installation	Confirm shipping restraints on spring isolators/fan assembly are removed.					
11	General installation	Check flexible connections between AHU and ductwork.					
12	General installation	Check ductwork installation is complete and access is unobstructed.					
13	C. Coil, filters & drainage	Check cooling/heating/pre-cooling coil condition, cleanliness and fin condition.					
14	C. Coil, filters & drainage	Verify CHW pipe flow/return connections and direction markings.					
15	C. Coil, filters & drainage	Check CHW pipe insulation, vapour seal, supports and clearances in AHU room.					
16	C. Coil, filters & drainage	Check strainers, thermometers, pressure gauges, air vents and drain valves.					
17	C. Coil, filters & drainage	Check isolation valves are open and commissioning valves are set as required.					

18	C. Coil, filters & drainage	Check filter type, orientation, cleanliness, fit and access.				
19	C. Coil, filters & drainage	Check temporary filters are removed or replaced before final testing.				
20	C. Coil, filters & drainage	Check condensate drain pan condition, cleanliness, fall and drain outlet.				
21	C. Coil, filters & drainage	Check condensate drain pipe slope, U-trap depth, vent and termination.				
22	C. Coil, filters & drainage	Perform condensate drain test.				
23	D. Fan & mechanical	Check fan/blower wheel, housing and inlet/outlet for cleanliness and obstruction.				
24	D. Fan & mechanical	Check pulleys/sheaves, keys, guards and alignment for belt-driven fans.				
25	D. Fan & mechanical	Check belt condition and tension for belt-driven fans.				
26	D. Fan & mechanical	Check fan impeller clearance and that there is no rubbing.				
27	E. Dampers & airside	Check fire/smoke dampers and access panels where applicable.				
28	E. Dampers & airside	Check volume-control dampers and balancing dampers.				
29	E. Dampers & airside	Check grilles, diffusers and air paths are clean and unobstructed.				
30	F. Electrical & controls	Check all electrical terminations, cable insulation and gland tightness.				
31	F. Electrical & controls	Check earthing/grounding of AHU, motor, panel and electrical components.				
32	F. Electrical & controls	Verify MCB/RCCB/ELCB, overload and earth-fault protection settings/tests.				
33	F. Electrical & controls	Check starter/control panel condition, labels, timers, contactors and relays.				
34	F. Electrical & controls	Verify motor overload setting against motor nameplate FLA.				
35	I. Completion & handover	Confirm test instruments have valid calibration certificates.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :			
SIGNATURE :			
DATE :			