

PROJECT		JOB NO.				
CONTRACTOR :						
SUB-CONTRACTOR : Winner Engineering Pte Ltd						
TRADE	: ACMV SERVICES		DRAWING NO :			
FUNCTIONAL- TESTING COMMISSIONING CHECKLIST (MV FAN)						
Unit Designation :						
Unit Make :						
Model no.						
Location :						
Serial no :						
S/N	Section	Inspection / Test item	CHECKED CONDITION (Please tick inside checkbox)			Remarks
			Yes	No	NA	
1	General	Check that the equipment is clean, free of debris, and undamaged before commencing operations.				
2	Documents	Verify chiller tag, make, model, serial number, refrigerant and rated capacity.				
3	Electrical	Verify incoming supply, phase sequence where applicable and outgoing supply on run command.				
4	Fan operation	Test fan start/stop and verify rotation and airflow direction.				
5	Fan operation	Record voltage and running current on each applicable phase at design duty.				
6	Fan operation	Test each available fixed speed and record selected design speed.				
7	VSD	Test VSD start/stop, speed command and actual frequency/current where installed.				
8	VSD	Test installed VSD bypass mode and changeover interlocks using approved procedure.				
9	Mechanical	Check noise, vibration, bearings and isolators during operation.				
10	Air leakage	Check fan housing, flexible connections and duct joints at operating duty.				
11	Panel controls	Verify LCP/LMCP Start, Stop, Run, Trip and lamp-test functions where provided.				
12	Panel controls	Test Manual/Auto and Local/Remote control selection.				
13	Protection	Verify motor trip/fault indication, reset and restart behavior by approved test method.				
14	BMS	Verify BMS start/stop command, run status and trip/fault status.				
15	BMS	Compare BMS monitored speed, current, pressure and other analog points with field readings.				
16	BMS	Verify operating schedules and automatic start/stop where configured.				
17	Dampers	Test motorized damper full travel, end switches and fan/damper interlocks.				
18	Dampers	Test non-return damper during fan operation and shutdown.				
19	Terminals	Test associated VAV/controlled terminal operation where applicable.				

20	Airflow	Measure main-duct/total fan airflow using the approved measurement method.				
21	Airflow	Measure and balance individual grille/diffuser air quantities.				
22	Pressure	Measure specified fan/duct static or total pressure at defined test points.				
23	Coordination	Verify coordinated supply/exhaust operation and duty/standby changeover where specified.				
24	Car-park cont	Test CO sensor response and indicated concentration using approved calibration/test method.				
25	Car-park cont	Test CO-driven fan staging/speed, alarms and reset where applicable.				
26	Car-park cont	Test CO sensor fault response where specified.				
27	Fire mode	Test applicable fire/smoke signals, fan response, dampers and control priority.				
28	Power recover	Test power-restoration and emergency-supply response where specified.				
29	Stability	Run fan for the specified test duration at required duties.				
30	Final settings	Record final fan speed, VSD frequency, damper positions and control setpoints.				

Comments to follow up Action :

Yes = satisfactory; No = rectify and re-inspect; NA = not applicable (state reason). Blank = not checked.

CHECKED BY:		WITNESSED BY	INSPECTED BY
NAME			
DESIGNATION :			
COMPANY :	Winner Engineering Pte Ltd		
SIGNATURE :			
DATE :			