

PROJECT		JOB NO.	
MAIN CONTRACTOR			
SUB-CONTRACTOR	: WINNER ENGINEERING PTE LTD		
TRADE	: ACMV		

MECHANICAL VENTILATION FAN PRE -CON SURVEY CHECK LIST				
S/N	Description	Existing Information/Status	Measurement Reading	Remarks
1	Identification			
1.1	Fan Identification Number			
1.2	Fan Location			
1.3	Fan Serial Number			
1.4	Fan Model Number			
1.5	Fan Capacity (M/S or Cmh)			
1.6	Fan Motor KW			
1.7	Manufacturer			
2	Physical Inspection			
2.1	Fan Housing: Check for signs of corrosion, rust, or physical damage			
2.2	Fan Housing: Ensure all mounting bolts, fasteners, and screws are secure			
2.3	Fan Blades & Impeller: Inspect for damage, cracks, or excessive wear			
2.4	Fan Guard: Check for structural damage, loose fittings, or obstructions			
2.5	Bearings: Inspect for smooth operation, abnormal noise, or overheating			
2.6	Ceiling Access Panel: Verify size, clearance, and operational access			
2.7	General Corrosion & Damage: Inspect overall equipment surfaces			
2.8	Drive Belt Condition & Tension Check			
2.9	Fan Impeller & Dynamic Balance Inspection			
2.10	Motor & Fan Drive Assembly Inspection			
2.11	Drive Belt Model & Specification Verification			
2.12	Motorized Damper Operation & Actuator Check			
2.13	Non-Return Damper (NRD) Inspection & Closure Check			
2.14	Duct Smoke Detectors Functionality & Cleanliness Check			
2.15	CO2 / Gas Sensors: Inspect sensor condition, mounting, and calibration status.			
2.16	Main Duct Dimensions (Supply / Exdust / Return)			
2.17	Main Duct Volume Control Damper (VCD) Position Check			
2.18	Duct Insulation Condition (Damage / Condensation Check)			
2.19	Equipment Casing Damage, Air Leakage & Condensation Check			
2.20	Vibration Isolators, Anti-Vibration Springs & Mounts Check			
2.21	UV Germicidal Lamp Condition & Interlock Check			
3	Air Side Parameters			
3.1	Total Airflow Rate (m³/h or m/s)			
3.2	VSD Model & Fan Speed Settings (Hz)			
3.3	Duct Static Pressure Set Point (DSP) Measured Duct Static Pressure (DSP)			
3.4	Duct & System Air Leakage Check			

4	BMS System & Controls			
4.1	BMS Control System Integration & Communication Check			
4.2	Local Control Panel (LCP): Verify Auto/Manual Switch & Lamp Operation			
4.3	VSD Speed Control Signal Modulation (0-10V / 4-20mA)			
5	Electrical System & Motor Checks			
5.1	Electrical Visual Inspection & Phase Verification			
5.2	Wiring Integrity, Cable Termination & Earthing Check			
5.3	Panel Single-Line Diagram (SLD) Schematic Display Check			
5.4	Motor Starting Current (A)			
5.5	Motor Full-Load Running Current (A)			
5.6	Incoming Isolator Switch Operation & Terminal Tightness			
6	Maintenance Records	NA		
Note :				
Legends:	√	CHECKED		
	NA	NOT APPLICABLE		
	×	NOT ABLE TO CHECK		

Installed & Tested By
Sub- Contractor

(Name & Signature)

Date & Time

Inspected & Checked BY
Main Contractor

(Name & Signature)

Date & Time

Witnessed & Accepted By
Consultant / RTO

(Name & Signature)

Date & Time