

PROJECT		JOB NO.	
MAIN CONTRACTOR			
SUB-CONTRACTOR	: WINNER ENGINEERING PTE LTD		
TRADE	: ACMV		

AHU/FCU PRE -CON CHECK LIST Split/VRF Unit

S/N	Description	Existing Information/Status	Measurement Reading	Remarks
1	Indoor Identification			
1.1	Identification Number			
1.2	Location			
1.3	Serial Number			
1.4	Model Number			
1.5	Capacity (M/S or Cmh)			
1.6	Motor KW			
1.7	Manufacturer			
2	Outdoor Unit Identification			
2.1	Identification Number			
2.2	Manufacturer			
2.3	Location			
2.4	Serial Number			
2.5	Model Number			
2.6	Type of Refrigerant (e.g., R410A / R32)			
2.7	Total Cooling Capacity (kW / Btu/h)			
2.8	Outdoor Condenser Coil Temperature (°C)			
2.9	Total Power Input (kW)			
2.10	Rated Power Supply (V / Phase / Hz)			
2.11	Operating Pressure: Discharge Pressure (psi)			
	Operating Pressure: Suction Pressure (psi)			
3	Physical Inspection			
3.1	Filter Condition & Size			
3.2	Ceiling Access Panel Clearance & Size			
3.3	General Corrosion & Structural Damage			
3.4	Drive Belt Condition & Tension			
3.5	Fan Blade & Impeller Inspection			
3.6	Motor & Fan Drive Assembly			
3.7	Belt Specification & Model			
3.8	Differential Pressure Switch (Filter Status)			
3.9	Motorized Damper Operation			
3.10	Non-Return Damper (NRD) Inspection			
3.11	Duct Smoke Detectors Check			
3.12	CO2 / Gas Sensors: Inspect sensor condition, mounting, and calibration status.			
3.13	Main Supply & Return Duct Dimensions			
3.14	Main Return Duct Volume Control Damper (VCD)			
3.15	Condensate Drainage & Pitch			
3.16	Drain Pipe Outlet & 'U' Trap Integrity			
3.17	Condensate Drain Pan Cleanliness			
3.18	Duct Insulation Condition (Damage / Condensation)			
3.19	Refrigerant Pipe Insulation & Sweating Check			
3.20	Evaporator / Condenser Coil Fin Inspection			
3.21	Equipment Casing Damage & Condensation			
3.22	Noise Level Measurement (dB)			
3.23	Vibration Isolators & Mounts Inspection			
3.24	Refrigerant Pipe Diameter (Liquid / Gas Line)			
3.25	UV Germicidal Lamp Condition			
4	Air Side Parameters			
4.1	Total Airflow Rate (M/S or Cmh)			
4.2	VSD Model/Fan Speed Settings (Hz)			
4.3	Main supply Duct Temperature (°C)			
4.4	Main Return Duct Temp (°C)			

[illegible]

Installed & Tested By
Sub- Contractor

(Name & Signature)

Date & Time

**Inspected & Checked BY
Main Contractor**

(Name & Signature)

Date & Time

**Witnessed & Accepted By
Consultant / RTO**

(Name & Signature)

Date & Time